Measurements Recorded on Dated.

Name of Work:	**Improvements and Re-Asphalting to Ganesha Saw Mill road and surrounding roads in Dasarahalli in Ward No.15**
Estimated Cost	**40.00 Lakhs**
Head of Account	**P3726**
Job Code No	**015-20-000107**
A.S No. & Date	**EE/DD/AS/95/2020-21 Dt.04.07.2020**
T.S No. & Date	**SE/DZ/TS/59/2020-21 Dated.17.07.2020**
W.O No. & Date	**EE/DD/WO/03/2022-23 Dated.20/04/2022**
Name of Agency	**Smt. K Manjula**

1st and Final Bill

Sl. No.	Description of work	Chainage From	-	To	Measurements No.s	Length	B1	B2	Avg. Breadth	Depth	Qty	Unit/ Remarks
	Measurement Continued.											
1	Removing and refixing stone slabs of drains and pointing in CM (1:3)											
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024) -LHS	0.00	-	30.00	1	1	30.00	-	-	0.90	-	27.00	
		30.00	-	60.00	1	1	30.00	-	-	0.90	-	27.00	
		60.00	-	75.50	1	1	15.50	-	-	0.90	-	13.95	
		75.50	-	81.50	-	-	-	-	-	-	-	-	Cross road
		81.50	-	106.10	1	1	24.60	-	-	0.90	-	22.14	
		106.10	-	111.70	-	-	-	-	-	-	-	-	Cross road
		111.70	-	141.70	1	1	30.00	-	-	0.90	-	27.00	
		141.70	-	171.70	1	1	30.00	-	-	0.90	-	27.00	
		171.70	-	201.70	1	1	30.00	-	-	0.90	-	27.00	
		201.70	-	204.00	1	1	2.30	-	-	0.90	-	2.07	
		204.00	-	207.80	-	-	-	-	-	-	-	-	Cross road
		207.80	-	224.00	1	1	16.20	-	-	0.90	-	14.58	
		224.00	-	226.80	-	-	-	-	-	-	-	-	Cross road
		226.80	-	251.90	1	1	25.10	-	-	0.90	-	22.59	
		251.90	-	255.20	-	-	-	-	-	-	-	-	Cross road
		255.20	-	281.00	1	1	25.80	-	-	0.90	-	23.22	
		281.00	-	285.00	-	-	-	-	-	-	-	-	Cross road
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024) -RHS	0.00	-	30.00	1	1	30.00	-	-	0.90	-	27.00	
		30.00	-	42.40	1	1	12.40	-	-	0.90	-	11.16	
		42.40	-	48.90	-	-	-	-	-	-	-	-	Cross road
		48.90	-	75.50	1	1	26.60	-	-	0.90	-	23.94	
		75.50	-	81.50	-	-	-	-	-	-	-	-	Cross road
		81.50	-	106.10	1	1	24.60	-	-	1.20	-	29.52	
		106.10	-	111.70	-	-	-	-	-	-	-	-	Cross road
		111.70	-	141.70	1	1	30.00	-	-	1.20	-	36.00	
		141.70	-	171.70	1	1	30.00	-	-	1.20	-	36.00	
		171.70	-	201.70	1	1	30.00	-	-	1.20	-	36.00	
		201.70	-	224.00	1	1	22.30	-	-	1.20	-	26.76	
		224.00	-	226.80	-	-	-	-	-	-	-	-	Cross road
		226.80	-	251.90	1	1	25.10	-	-	1.20	-	30.12	
		251.90	-	255.20	-	-	-	-	-	-	-	-	Cross road
		255.20	-	280.00	1	1	24.80	-	-	0.90	-	22.32	
		280.00	-	284.00	-	-	-	-	-	-	-	-	Cross road
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081) -LHS	0.00	-	30.00	1	1	30.00	-	-	0.90	-	27.00	
		30.00	-	60.00	1	1	30.00	-	-	0.90	-	27.00	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

Scanned with CamScanner

Sl. No.	Description of work	Chainage			Measurements						Qty	Unit/ Remarks
		From	-	To	No.s		Length	B1	B2	Avg. Breadth	Depth		
		60.00	-	90.00	1	1	30.00	-	-	0.90	-	27.00	
		90.00	-	120.00	1	1	30.00	-	-	0.90	-	27.00	
		120.00	-	141.60	1	1	21.60	-	-	0.90	-	19.44	
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081) -RHS	0.00	-	30.00	1	1	30.00	-	-	0.90	-	27.00	
		30.00	-	60.00	1	1	30.00	-	-	0.90	-	27.00	
		60.00	-	90.00	1	1	30.00	-	-	0.90	-	27.00	
		90.00	-	120.00	1	1	30.00	-	-	0.90	-	27.00	
		120.00	-	141.60	1	1	21.60	-	-	0.90	-	19.44	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road -LHS	0.00	-	30.00	1	1	30.00	-	-	0.90	-	27.00	
		30.00	-	60.00	1	1	30.00	-	-	0.90	-	27.00	
		60.00	-	90.00	1	1	30.00	-	-	0.90	-	27.00	
		90.00	-	120.00	1	1	30.00	-	-	0.90	-	27.00	
		120.00	-	138.50	1	1	18.50	-	-	0.90	-	16.65	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road -RHS	0.00	-	30.00	1	1	30.00	-	-	0.90	-	27.00	
		30.00	-	60.00	1	1	30.00	-	-	0.90	-	27.00	
		60.00	-	90.00	1	1	30.00	-	-	0.90	-	27.00	
		90.00	-	120.00	1	1	30.00	-	-	0.90	-	27.00	
		120.00	-	138.50	1	1	18.50	-	-	0.90	-	16.65	
											Total Qty.	1016.55	Sqm
	Deduct For Missing Precast Slabs												
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024) -LHS	0.00	-	285.00	26		0.90	-	-	0.60	-	14.04	
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024) -RHS	0.00	-	284.00	9		0.90	-	-	0.60	-	4.86	
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081) -LHS	0.00	-	141.60	5		0.90	-	-	0.60	-	2.70	
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081) -RHS	0.00	-	141.60	9		0.90	-	-	0.60	-	4.86	

Scanned with CamScanner

Sl. No.	Description of work	Chainage From	-	To	Measurements No.s	Length	B1	B2	Avg. Breadth	Depth	Qty	Unit/ Remarks
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road - LHS	0.00	-	138.50	14	0.90	-	-	0.60	-	7.56	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road - RHS	0.00	-	138.50	12	0.90	-	-	0.60	-	6.48	
										Total Deduct Qty.	40.50	Sqm
										Net Qty.	976.05	Sqm
										Qty Ltd. To / Total Payable Qty	968.10	Sqm

Assistant Engineer
Ward 15

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

Measurement Continued

2	Earthwork excavation by manual means in Ordinary Soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work												
	Desilting of Drains												
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024) -LHS	0.00	-	30.00	1	1	30.00	-	-	0.60	0.35	6.30	
		30.00	-	60.00	1	1	30.00	-	-	0.60	0.35	6.30	
		60.00	-	75.50	1	1	15.50	-	-	0.60	0.35	3.25	
		75.50	-	81.50	-	-	-	-	-	-	-	-	Cross road
		81.50	-	106.10	1	1	24.60	-	-	0.60	0.30	4.42	
		106.10	-	111.70	-	-	-	-	-	-	-	-	Cross road
		111.70	-	141.70	1	1	30.00	-	-	0.60	0.35	6.30	
		141.70	-	171.70	1	1	30.00	-	-	0.60	0.35	6.30	
		171.70	-	201.70	1	1	30.00	-	-	0.60	0.35	6.30	
		201.70	-	204.00	1	1	2.30	-	-	0.60	0.40	0.55	
		204.00	-	207.80	-	-	-	-	-	-	-	-	Cross road
		207.80	-	224.00	1	1	16.20	-	-	0.60	0.35	3.40	
		224.00	-	226.80	-	-	-	-	-	-	-	-	Cross road
		226.80	-	251.90	1	1	25.10	-	-	0.60	0.40	6.02	
		251.90	-	255.20	-	-	-	-	-	-	-	-	Cross road
		255.20	-	281.00	1	1	25.80	-	-	0.60	0.40	6.19	
		281.00	-	285.00	-	-	-	-	-	-	-	-	Cross road
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024) -RHS	0.00	-	30.00	1	1	30.00	-	-	0.60	0.35	6.30	
		30.00	-	42.40	1	1	12.40	-	-	0.60	0.35	2.60	
		42.40	-	48.90	-	-	-	-	-	-	-	-	Cross road
		48.90	-	75.50	1	1	26.60	-	-	0.60	0.35	5.58	
		75.50	-	81.50	-	-	-	-	-	-	-	-	Cross road
		81.50	-	106.10	1	1	24.60	-	-	0.75	0.60	11.07	
		106.10	-	111.70	-	-	-	-	-	-	-	-	Cross road
		111.70	-	141.70	1	1	30.00	-	-	0.75	0.35	7.87	
		141.70	-	171.70	0	1	30.00	-	-	0.80	0.60	14.40	
		171.70	-	201.70	1	1	30.00	-	-	0.85	0.35	8.92	
		201.70	-	224.00	1	1	22.30	-	-	0.75	0.35	5.85	
		224.00	-	226.80	-	-	-	-	-	-	-	-	Cross road
		226.80	-	251.90	1	1	25.10	-	-	0.80	0.35	7.02	
		251.90	-	255.20	-	-	-	-	-	-	-	-	Cross road

Scanned with CamScanner

Sl. No.	Description of work	Chainage			Measurements							Qty	Unit/ Remarks
		From	-	To	No.s		Length	B1	B2	Avg. Breadth	Depth		
		255.20	-	280.00	1	1	24.80	-	-	0.60	0.35	5.20	
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081) -LHS	280.00	-	284.00	-	-	-	-	-	-	-	-	Cross road
		0.00	-	30.00	1	1	30.00	-	-	0.60	0.35	6.30	
		30.00	-	60.00	1	1	30.00	-	-	0.60	0.35	6.30	
		60.00	-	90.00	1	1	30.00	-	-	0.60	0.35	6.30	
		90.00	-	120.00	1	1	30.00	-	-	0.60	0.35	6.30	
		120.00	-	141.60	1	1	21.60	-	-	0.60	0.35	4.53	
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081) -RHS	0.00	-	30.00	1	1	30.00	-	-	0.60	0.30	5.40	
		30.00	-	60.00	1	1	30.00	-	-	0.50	0.35	5.25	
		60.00	-	90.00	1	1	30.00	-	-	0.50	0.40	6.00	
		90.00	-	120.00	1	1	30.00	-	-	0.50	0.35	5.25	
		120.00	-	141.60	1	1	21.60	-	-	0.50	0.30	3.24	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road - LHS	0.00	-	30.00	1	1	30.00	-	-	0.60	0.35	6.30	
		30.00	-	60.00	1	1	30.00	-	-	0.60	0.30	5.40	
		60.00	-	90.00	1	1	30.00	-	-	0.60	0.30	5.40	
		90.00	-	120.00	1	1	30.00	-	-	0.60	0.35	6.30	
		120.00	-	138.50	1	1	18.50	-	-	0.60	0.30	3.33	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road - RHS	0.00	-	30.00	1	1	30.00	-	-	0.50	0.35	5.25	
		30.00	-	60.00	1	1	30.00	-	-	0.50	0.35	5.25	
		60.00	-	90.00	1	1	30.00	-	-	0.50	0.35	5.25	
		90.00	-	120.00	1	1	30.00	-	-	0.50	0.35	5.25	
		120.00	-	138.50	1	1	18.50	-	-	0.50	0.35	3.23	
	Road Cut Portions												
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081)	0.00	-	30.00	1	1	30.00	-	-	1.50	0.35	15.75	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.35	15.75	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.35	15.75	
		90.00	-	120.00	1	1	30.00	-	-	1.50	0.35	15.75	
		120.00	-	141.60	1	1	21.60	-	-	1.50	0.35	11.34	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road	0.00	-	30.00	1	1	30.00	-	-	1.50	0.35	15.75	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.35	15.75	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.35	15.75	
		90.00	-	120.00	1	1	30.00	-	-	1.50	0.35	15.75	
		120.00	-	138.50	1	1	18.50	-	-	1.50	0.35	9.71	
	3rd Cross (W0082), Kannada Kasturi Nagara from Ganesha Sawmill road to W0051	0.00	-	30.00	1	1	30.00	-	-	1.20	0.30	10.80	
		30.00	-	37.00	1	1	7.00	-	-	1.20	0.30	2.52	
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024)	0.00	-	5.00	1	1	5.00	-	-	1.50	0.35	2.62	

/conversationId=4059&conversationIsLongRunning=true 1/1
Scanned with CamScanner

Sl. No.	Description of work	Chainage From	-	To	Measurements No.s		Length	B1	B2	Avg. Breadth	Depth	Qty	Unit/ Remarks
		5.00	-	30.00	1	1	25.00	-	-	1.80	0.35	15.75	
		30.00	-	60.00	1	1	30.00	-	-	1.70	0.35	17.85	
		60.00	-	90.00	1	1	30.00	-	-	1.70	0.35	17.85	
		90.00	-	120.00	1	1	30.00	-	-	1.70	0.35	17.85	
		120.00	-	150.00	1	1	30.00	-	-	1.70	0.35	17.85	
		150.00	-	180.00	1	1	30.00	-	-	1.50	0.35	15.75	
		180.00	-	210.00	1	1	30.00	-	-	1.50	0.35	15.75	
		210.00	-	240.00	1	1	30.00	-	-	1.80	0.35	18.90	
		240.00	-	270.00	1	1	30.00	-	-	1.70	0.35	17.85	
		270.00	-	300.00	1	1	30.00	-	-	1.70	0.35	17.85	
		300.00	-	330.00	1	1	30.00	-	-	1.70	0.35	17.85	
		330.00	-	360.00	1	1	30.00	-	-	1.70	0.35	17.85	
		360.00	-	390.00	1	1	30.00	-	-	1.70	0.35	17.85	
		390.00	-	394.60	1	1	4.60	-	-	1.70	0.35	2.73	
	Ganesha Sawmill Road(W0057) From 1st Main Road (W0024) to Ward Boundary	0.00	-	30.00	1	1	30.00	-	-	1.50	0.35	15.75	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.35	15.75	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.35	15.75	
		90.00	-	111.20	1	1	21.20	-	-	1.50	0.35	11.13	
											Total Executed Qty.	686.87	Cum
											Qty Ltd. To / Total Payable Qty	675.39	Cum

Assistant Engineer
Ward 15

24/04/22
09/05/22

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

3	Providing and fixing RCC Precast slabs of 0.10 thick of CC M20 with 20mm and down size graded granite metal machine mixed, including cost of labour, HOM of Machinery, curing complete												
	Missing Precast Slabs												
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024) -LHS	0.00	-	285.00	26	0.90	-	-	0.60	-	14.04		
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024) -RHS	0.00	-	284.00	9	0.90	-	-	0.60	-	4.86		
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081) -LHS	0.00	-	141.60	5	0.90	-	-	0.60	-	2.70		
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081) -RHS	0.00	-	141.60	9	0.90	-	-	0.60	-	4.86		
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road -LHS	0.00	-	138.50	14	0.90	-	-	0.60	-	7.56		
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road - RHS	0.00	-	138.50	12	0.90	-	-	0.60	-	6.48		
											Total Qty. / Total Payable Qty	40.50	Sqm

Assistant Engineer
Ward 15

16/05/22

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

AEE

Measurement Continued

Scanned with CamScanner

Sl. No.	Description of work	Chainage			Measurements						Qty	Unit/ Remarks
		From	-	To	No.s	Length	B1	B2	Avg. Breadth	Depth		
4	KSRRB M400-6.2. Construction of granular sub-base by providing close graded crushed stone aggregates of granite / trap / basalt material, spreading in uniform layers with motor grader on prepared surface, mixingby mix in place method by rotavator at OMC, and compacting with vibratory power roller to achieve the desired density, complete as per specifications. B. By Mix in Place Method. - Close graded granular sub-base material as per 400-1 For Grading I Material											
	For Cut-Portions											
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081)	0.00	-	30.00	1	1	30.00	-	-	1.50	0.15	6.75	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.15	6.75	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.15	6.75	
		90.00	-	120.00	1	1	30.00	-	-	1.50	0.15	6.75	
		120.00	-	141.60	1	1	21.60	-	-	1.50	0.15	4.86	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road	0.00	-	30.00	1	1	30.00	-	-	1.50	0.15	6.75	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.15	6.75	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.15	6.75	
		90.00	-	120.00	1	1	30.00	-	-	1.50	0.15	6.75	
		120.00	-	138.50	1	1	18.50	-	-	1.50	0.15	4.16	
	3rd Cross (W0082), Kannada Kasturi Nagara from Ganesha Sawmill road to W0051	0.00	-	30.00	1	1	30.00	-	-	1.20	0.15	5.40	
		30.00	-	37.00	1	1	7.00	-	-	1.20	0.15	1.26	
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024)	0.00	-	5.00	1	1	5.00	-	-	1.50	0.15	1.12	
		5.00	-	30.00	1	1	25.00	-	-	1.80	0.15	6.75	
		30.00	-	60.00	1	1	30.00	-	-	1.70	0.15	7.65	
		60.00	-	90.00	1	1	30.00	-	-	1.80	0.15	8.10	
		90.00	-	120.00	1	1	30.00	-	-	1.80	0.15	8.10	
		120.00	-	150.00	1	1	30.00	-	-	1.70	0.15	7.65	
		150.00	-	180.00	1	1	30.00	-	-	1.50	0.15	6.75	
		180.00	-	210.00	1	1	30.00	-	-	1.50	0.15	6.75	
		210.00	-	240.00	1	1	30.00	-	-	1.80	0.15	8.10	
		240.00	-	270.00	1	1	30.00	-	-	1.70	0.15	7.65	
		270.00	-	300.00	1	1	30.00	-	-	1.80	0.15	8.10	
		300.00	-	330.00	1	1	30.00	-	-	1.70	0.15	7.65	
		330.00	-	360.00	1	1	30.00	-	-	1.70	0.15	7.65	
		360.00	-	390.00	1	1	30.00	-	-	1.70	0.15	7.65	
		390.00	-	394.60	1	1	4.60	-	-	1.50	0.15	1.03	
	Ganesha Sawmill Road(W0057) From 1st Main Road (W0024) to Ward Boundary	0.00	-	30.00	1	1	30.00	-	-	1.50	0.15	6.75	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.15	6.75	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.15	6.75	
		90.00	-	111.20	1	1	21.20	-	-	1.50	0.15	4.77	
											Total Executed Qty.	195.40	Cum
											Qty. Ltd. to/ Total Payable Qty	195.32	Cum
	Qty. Ltd. to/ Total Payable Qty	=									Total Qty. Executed Upto 125%	140.62	Cum
											Total Qty. Executed Above 125%	54.70	Cum

Assistant Engineer
Ward 15

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

Scanned with CamScanner

Sl. No.	Description of work	Chainage From	-	To	Measurements No.s	Length	B1	B2	Avg. Breadth	Depth	Qty	Unit/ Remarks
	Measurement Continued.											
05	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.											
	For Cut-Portions											
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081)	0.00	-	30.00	1	1	30.00	-	-	1.50	0.23	10.35	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.23	10.35	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.23	10.35	
		90.00	-	120.00	1	1	30.00	-	-	1.50	0.23	10.35	
		120.00	-	141.60	1	1	21.60	-	-	1.50	0.23	7.45	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road	0.00	-	30.00	1	1	30.00	-	-	1.50	0.23	10.35	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.23	10.35	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.23	10.35	
		90.00	-	120.00	1	1	30.00	-	-	1.50	0.23	10.35	
		120.00	-	138.50	1	1	18.50	-	-	1.50	0.23	6.38	
	3rd Cross (W0082), Kannada Kasturi Nagara from Ganesha Sawmill road to W0051	0.00	-	30.00	1	1	30.00	-	-	1.20	0.23	8.28	
		30.00	-	37.00	1	1	7.00	-	-	1.20	0.23	1.93	
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024)	0.00	-	5.00	1	1	5.00	-	-	1.50	0.23	1.72	
		5.00	-	30.00	1	1	25.00	-	-	1.80	0.23	10.35	
		30.00	-	60.00	1	1	30.00	-	-	1.70	0.23	11.73	
		60.00	-	90.00	1	1	30.00	-	-	1.80	0.23	12.42	
		90.00	-	120.00	1	1	30.00	-	-	1.80	0.23	12.42	
		120.00	-	150.00	1	1	30.00	-	-	1.70	0.23	11.73	
		150.00	-	180.00	1	1	30.00	-	-	1.50	0.23	10.35	
		180.00	-	210.00	1	1	30.00	-	-	1.50	0.23	10.35	
		210.00	-	240.00	1	1	30.00	-	-	1.80	0.23	12.42	
		240.00	-	270.00	1	1	30.00	-	-	1.70	0.23	11.73	
		270.00	-	300.00	1	1	30.00	-	-	1.80	0.23	12.42	
		300.00	-	330.00	1	1	30.00	-	-	1.70	0.23	11.73	
		330.00	-	360.00	1	1	30.00	-	-	1.70	0.23	11.73	
		360.00	-	390.00	1	1	30.00	-	-	1.70	0.23	11.73	
		390.00	-	394.60	1	1	4.60	-	-	1.50	0.23	1.58	
	Ganesha Sawmill Road(W0057) From 1st Main Road (W0024) to Ward Boundary	0.00	-	30.00	1	1	30.00	-	-	1.50	0.23	10.35	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.23	10.35	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.23	10.35	
		90.00	-	111.20	1	1	21.20	-	-	1.50	0.23	7.31	
											Total Executed Qty.	**299.61**	**Cum**
											Qty. Ltd. to/ Total Payable Qty	**298.15**	**Cum**
											Total Qty. Executed Upto 125%	**140.62**	**Cum**
	Qty. Ltd. to/ Total Payable Qty =										**Total Qty. Executed Above 125%**	**157.53**	**Cum**

18/05/22

Assistant Engineer
Ward 15

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

Scanned with CamScanner

	Description of work	Chainage From	-	To	Measurements No.s	Length	B1	B2	Avg. Breadth	Depth	Qty	Unit/ Remarks
	Measurement Continued.											
5	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.											
	For Cut-Portions											
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081)	0.00	-	30.00	1	1	30.00	-	-	1.50		45.00	
		30.00	-	60.00	1	1	30.00	-	-	1.50		45.00	
		60.00	-	90.00	1	1	30.00	-	-	1.50		45.00	
		90.00	-	120.00	1	1	30.00	-	-	1.50		45.00	
		120.00	-	141.60	1	1	21.60	-	-	1.50		32.40	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road	0.00	-	30.00	1	1	30.00	-	-	1.50		45.00	
		30.00	-	60.00	1	1	30.00	-	-	1.50		45.00	
		60.00	-	90.00	1	1	30.00	-	-	1.50		45.00	
		90.00	-	120.00	1	1	30.00	-	-	1.50		45.00	
		120.00	-	138.50	1	1	18.50	-	-	1.50		27.75	
	3rd Cross (W0082), Kannada Kasturi Nagara from Ganesha Sawmill road to W0051	0.00	-	30.00	1	1	30.00	-	-	1.20		36.00	
		30.00	-	37.00	1	1	7.00	-	-	1.20		8.40	
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024)	0.00	-	5.00	1	1	5.00	-	-	1.50		7.50	
		5.00	-	30.00	1	1	25.00	-	-	1.80		45.00	
		30.00	-	60.00	1	1	30.00	-	-	1.70		51.00	
		60.00	-	90.00	1	1	30.00	-	-	1.80		54.00	
		90.00	-	120.00	1	1	30.00	-	-	1.80		54.00	
		120.00	-	150.00	1	1	30.00	-	-	1.70		51.00	
		150.00	-	180.00	1	1	30.00	-	-	1.50		45.00	
		180.00	-	210.00	1	1	30.00	-	-	1.50		45.00	
		210.00	-	240.00	1	1	30.00	-	-	1.80		54.00	
		240.00	-	270.00	1	1	30.00	-	-	1.70		51.00	
		270.00	-	300.00	1	1	30.00	-	-	1.80		54.00	
		300.00	-	330.00	1	1	30.00	-	-	1.70		51.00	
		330.00	-	360.00	1	1	30.00	-	-	1.70		51.00	
		360.00	-	390.00	1	1	30.00	-	-	1.70		51.00	
		390.00	-	394.60	1	1	4.60	-	-	1.50		6.90	
	Ganesha Sawmill Road(W0057) From 1st Main Road (W0024) to Ward Boundary	0.00	-	30.00	1	1	30.00	-	-	1.50		45.00	
		30.00	-	60.00	1	1	30.00	-	-	1.50		45.00	
		60.00	-	90.00	1	1	30.00	-	-	1.50		45.00	
		90.00	-	111.20	1	1	21.20	-	-	1.50		31.80	
											Total Executed Qty.	**1302.75**	**Sqm**
											Qty. Ltd. to/ Total Payable Qty	**1302.17**	**Sqm**

Assistant Engineer
Ward 15

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

Scanned with CamScanner

Sl. No.	Description of work	Chainage From	-	To	Measurements No.s	Length	B1	B2	Avg. Breadth	Depth	Qty	Unit/ Remarks
	Measurement Continued.											
7	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications.. MORTH Specification No. 507 - using 40/60 TPH capacity											
	For Cut-Portions											
	For Cut-Portions											
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081)	0.00	-	30.00	1	1	30.00	-	-	1.50	0.05	2.25	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.05	2.25	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.05	2.25	
		90.00	-	120.00	1	1	30.00	-	-	1.50	0.05	2.25	
		120.00	-	141.60	1	1	21.60	-	-	1.50	0.05	1.62	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road	0.00	-	30.00	1	1	30.00	-	-	1.50	0.05	2.25	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.05	2.25	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.05	2.25	
		90.00	-	120.00	1	1	30.00	-	-	1.50	0.05	2.25	
		120.00	-	138.50	1	1	18.50	-	-	1.50	0.05	1.38	
	3rd Cross (W0082), Kannada Kasturi Nagara from Ganesha Sawmill road to W0051	0.00	-	30.00	1	1	30.00	-	-	1.20	0.05	1.80	
		30.00	-	37.00	1	1	7.00	-	-	1.20	0.05	0.42	
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024)	0.00	-	5.00	1	1	5.00	-	-	1.50	0.05	0.37	
		5.00	-	30.00	1	1	25.00	-	-	1.80	0.05	2.25	
		30.00	-	60.00	1	1	30.00	-	-	1.70	0.05	2.55	
		60.00	-	90.00	1	1	30.00	-	-	1.80	0.05	2.70	
		90.00	-	120.00	1	1	30.00	-	-	1.80	0.05	2.70	
		120.00	-	150.00	1	1	30.00	-	-	1.70	0.05	2.55	
		150.00	-	180.00	1	1	30.00	-	-	1.50	0.05	2.25	
		180.00	-	210.00	1	1	30.00	-	-	1.50	0.05	2.25	
		210.00	-	240.00	1	1	30.00	-	-	1.80	0.05	2.70	
		240.00	-	270.00	1	1	30.00	-	-	1.70	0.05	2.55	
		270.00	-	300.00	1	1	30.00	-	-	1.80	0.05	2.70	
		300.00	-	330.00	1	1	30.00	-	-	1.70	0.05	2.55	
		330.00	-	360.00	1	1	30.00	-	-	1.70	0.05	2.55	
		360.00	-	390.00	1	1	30.00	-	-	1.70	0.05	2.55	
		390.00	-	394.60	1	1	4.60	-	-	1.50	0.05	0.34	
	Ganesha Sawmill Road(W0057) From 1st Main Road (W0024) to Ward Boundary	0.00	-	30.00	1	1	30.00	-	-	1.50	0.05	2.25	
		30.00	-	60.00	1	1	30.00	-	-	1.50	0.05	2.25	
		60.00	-	90.00	1	1	30.00	-	-	1.50	0.05	2.25	
		90.00	-	111.20	1	1	21.20	-	-	1.50	0.05	1.59	
											Total Executed Qty.	**65.12**	**Cum**
											Qty. Ltd. to/ Total Payable Qty	**65.10**	**Cum**

02/06/22

Assistant Engineer
Ward 15

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

Scanned with CamScanner

Sl. No.	Description of work	Chainage From	-	To	Measurements No.s	Length	B1	B2	Avg. Breadth	Depth	Qty	Unit/ Remarks
	Measurement Continued.											
8	Providing and applying tack coat on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.											
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024)	0.00	-	5.00	1	1	5.00	6.10	6.80	6.45		32.25
		5.00	-	30.00	1	1	25.00	6.80	7.00	6.90		172.50
		30.00	-	60.00	1	1	30.00	7.00	7.30	7.15		214.50
		60.00	-	90.00	1	1	30.00	7.30	7.50	7.40		222.00
		90.00	-	120.00	1	1	30.00	7.30	6.00	6.65		199.50
		120.00	-	150.00	1	1	30.00	6.00	5.50	5.75		172.50
		150.00	-	180.00	1	1	30.00	5.50	5.70	5.60		168.00
		180.00	-	210.00	1	1	30.00	5.70	5.80	5.75		172.50
		210.00	-	240.00	1	1	30.00	5.80	5.90	5.85		175.50
		240.00	-	270.00	1	1	30.00	5.90	5.30	5.60		168.00
		270.00	-	300.00	1	1	30.00	5.30	5.60	5.45		163.50
		300.00	-	330.00	1	1	30.00	5.60	6.00	5.80		174.00
		330.00	-	360.00	1	1	30.00	6.00	5.60	5.80		174.00
		360.00	-	390.00	1	1	30.00	5.60	6.00	5.80		174.00
		390.00	-	394.60	1	1	4.60	6.00	6.00	6.00		27.60
	Ganesha Sawmill Road(W0057) From 1st Main Road (W0024) to Ward Boundary	0.00	-	30.00	1	1	30.00	6.00	5.40	5.70		171.00
		30.00	-	60.00	1	1	30.00	5.40	5.70	5.55		166.50
		60.00	-	90.00	1	1	30.00	5.70	5.30	5.50		165.00
		90.00	-	111.20	1	1	21.20	5.30	6.00	5.65		119.78
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081)	0.00	-	30.00	1	1	30.00	6.10	6.10	6.10		183.00
		30.00	-	60.00	1	1	30.00	6.10	6.70	6.40		192.00
		60.00	-	90.00	1	1	30.00	6.70	6.80	6.75		202.50
		90.00	-	120.00	1	1	30.00	6.80	6.80	6.80		204.00
		120.00	-	141.60	1	1	21.60	6.80	6.60	6.70		144.72
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road	0.00	-	30.00	1	1	30.00	4.00	3.80	3.90		117.00
		30.00	-	60.00	1	1	30.00	3.80	4.60	4.20		126.00
		60.00	-	90.00	1	1	30.00	4.60	4.30	4.45		133.50
		90.00	-	120.00	1	1	30.00	4.30	4.30	4.30		129.00
		120.00	-	138.50	1	1	18.50	4.30	4.20	4.25		78.62
	3rd Cross (W0082), Kannada Kasturi Nagara from Ganesha Sawmill road to W0051	0.00	-	30.00	1	1	30.00	4.00	3.80	3.90		117.00
		30.00	-	37.00	1	1	7.00	3.80	4.60	4.20		29.40
											Total Executed Qty.	**4689.37 Sqm**
											Qty Ltd. To / Total Payable Qty	**4688.05 Sqm**
	Qty Ltd. To / Total Payable Qty =										**Total Qty. Executed Upto 125%**	**3750.00 Sqm**
											Total Qty. Executed Above 125%	**938.05 Sqm**

Assistant Engineer
Ward 15

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

Scanned with CamScanner

Sl. No.	Description of work	Chainage From	-	To	Measurements No.s	Length	B1	B2	Avg. Breadth	Depth	Qty	Unit/ Remarks
9	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. - do - using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4 % of modified bituminous binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic)												
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024)	0.00	-	5.00	1	1	5.00	6.10	6.80	6.45	0.04	1.29	
		5.00	-	30.00	1	1	25.00	6.80	7.00	6.90	0.04	6.90	
		30.00	-	60.00	1	1	30.00	7.00	7.30	7.15	0.04	8.58	
		60.00	-	90.00	1	1	30.00	7.30	7.50	7.40	0.04	8.88	
		90.00	-	120.00	1	1	30.00	7.30	6.00	6.65	0.04	7.98	
		120.00	-	150.00	1	1	30.00	6.00	5.50	5.75	0.04	6.90	
		150.00	-	180.00	1	1	30.00	5.50	5.70	5.60	0.04	6.72	
		180.00	-	210.00	1	1	30.00	5.70	5.80	5.75	0.04	6.90	
		210.00	-	240.00	1	1	30.00	5.80	5.90	5.85	0.04	7.02	
		240.00	-	270.00	1	1	30.00	5.90	5.30	5.60	0.04	6.72	
		270.00	-	300.00	1	1	30.00	5.30	5.60	5.45	0.04	6.54	
		300.00	-	330.00	1	1	30.00	5.60	6.00	5.80	0.04	6.96	
		330.00	-	360.00	1	1	30.00	6.00	5.60	5.80	0.04	6.96	
		360.00	-	390.00	1	1	30.00	5.60	6.00	5.80	0.04	6.96	
		390.00	-	394.60	1	1	4.60	6.00	6.00	6.00	0.04	1.10	
	Ganesha Sawmill Road(W0057) From 1st Main Road (W0024) to Ward Boundary	0.00	-	30.00	1	1	30.00	6.00	5.40	5.70	0.04	6.84	
		30.00	-	60.00	1	1	30.00	5.40	5.70	5.55	0.04	6.66	
		60.00	-	90.00	1	1	30.00	5.70	5.30	5.50	0.04	6.60	
		90.00	-	111.20	1	1	21.20	5.30	6.00	5.65	0.04	4.79	
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081)	0.00	-	30.00	1	1	30.00	6.10	6.10	6.10	0.04	7.32	
		30.00	-	60.00	1	1	30.00	6.10	6.70	6.40	0.04	7.68	
		60.00	-	90.00	1	1	30.00	6.70	6.80	6.75	0.04	8.10	
		90.00	-	120.00	1	1	30.00	6.80	6.80	6.80	0.04	8.16	
		120.00	-	141.60	1	1	21.60	6.80	6.60	6.70	0.04	5.78	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthui Road (W0081) to Ganesha Sawmill road	0.00	-	30.00	1	1	30.00	4.00	3.80	3.90	0.04	4.68	
		30.00	-	60.00	1	1	30.00	3.80	4.60	4.20	0.04	5.04	
		60.00	-	90.00	1	1	30.00	4.60	4.30	4.45	0.04	5.34	
		90.00	-	120.00	1	1	30.00	4.30	4.30	4.30	0.04	5.16	
		120.00	-	138.50	1	1	18.50	4.30	4.20	4.25	0.04	3.14	
	3rd Cross (W0082), Kannada Kasturi Nagara from Ganesha Sawmill road to W0051	0.00	-	30.00	1	1	30.00	4.00	3.80	3.90	0.04	4.68	
		30.00	-	37.00	1	1	7.00	3.80	4.60	4.20	0.04	1.17	
											Total Executed Qty.	**187.55**	**Cum**
											Qty Ltd. To / Total Payable Qty	**187.51**	**Cum**
											Total Qty. Executed Upto 125%	**150.00**	**Cum**
	Qty Ltd. To / Total Payable Qty =										**Total Qty. Executed Above 125%**	**37.51**	**Cum**

E.E.TO.D.

02/06/22

Assistant Engineer
Ward 15

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

Scanned with CamScanner

Sl. No.	Description of work	Chainage From	-	To	Measurements No.s	Length	B1	B2	Avg. Breadth	Depth	Qty	Unit/ Remarks
10	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.											
	Ganesha Sawmill Road(W0057) From NH 4 to 1st Main Road (W0024)	0.00	-	5.00	1	2	5.00	-	-	0.10	-	1.00	
		5.00	-	30.00	1	2	25.00	-	-	0.10	-	5.00	
		30.00	-	60.00	1	2	30.00	-	-	0.10	-	6.00	
		60.00	-	90.00	1	2	30.00	-	-	0.10	-	6.00	
		90.00	-	120.00	1	2	30.00	-	-	0.10	-	6.00	
		120.00	-	150.00	1	2	30.00	-	-	0.10	-	6.00	
		150.00	-	180.00	1	2	30.00	-	-	0.10	-	6.00	
		180.00	-	210.00	1	2	30.00	-	-	0.10	-	6.00	
		210.00	-	240.00	1	2	30.00	-	-	0.10	-	6.00	
		240.00	-	270.00	1	2	30.00	-	-	0.10	-	6.00	
		270.00	-	300.00	1	2	30.00	-	-	0.10	-	6.00	
		300.00	-	330.00	1	2	30.00	-	-	0.10	-	6.00	
		330.00	-	360.00	1	2	30.00	-	-	0.10	-	6.00	
		360.00	-	390.00	1	2	30.00	-	-	0.10	-	6.00	
		390.00	-	394.60	1	2	4.60	-	-	0.10	-	0.92	
	Ganesha Sawmill Road(W0057) From 1st Main Road (W0024) to Ward Boundary	0.00	-	30.00	1	2	30.00	-	-	0.10	-	6.00	
		30.00	-	60.00	1	2	30.00	-	-	0.10	-	6.00	
		60.00	-	90.00	1	2	30.00	-	-	0.10	-	6.00	
		90.00	-	111.20	1	2	21.20	-	-	0.10	-	4.24	
	2nd Cross (W0088), Kannada Kasturi Nagara from Ganesha Sawmill road to Kannada Kasthui Road (W0081)	0.00	-	30.00	1	2	30.00	-	-	0.10	-	6.00	
		30.00	-	60.00	1	2	30.00	-	-	0.10	-	6.00	
		60.00	-	90.00	1	2	30.00	-	-	0.10	-	6.00	
		90.00	-	120.00	1	2	30.00	-	-	0.10	-	6.00	
		120.00	-	141.60	1	2	21.60	-	-	0.10	-	4.32	
	3rd Cross (W0082), Kannada Kasturi Nagara from Kannada Kasthul Road (W0081) to Ganesha Sawmill road	0.00	-	30.00	1	2	30.00	-	-	0.10	-	6.00	
		30.00	-	60.00	1	2	30.00	-	-	0.10	-	6.00	
		60.00	-	90.00	1	2	30.00	-	-	0.10	-	6.00	
		90.00	-	120.00	1	2	30.00	-	-	0.10	-	6.00	
		120.00	-	138.50	1	2	18.50	-	-	0.10	-	3.70	
	3rd Cross (W0082), Kannada Kasturi Nagara from Ganesha Sawmill road to W0051	0.00	-	30.00	1	2	30.00	-	-	0.10	-	6.00	
		30.00	-	37.00	1	2	7.00	-	-	0.10	-	1.40	
											Total Executed Qty./ Total Payable Qty.	164.58	Sqm
											Total Qty. Executed Upto 125%	156.25	Sqm
	Total Executed Qty./ Total Payable Qty.	=									Total Qty. Executed Above 125%	8.33	Sqm

02/06/22

Assistant Engineer
Ward 15

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

Scanned with CamScanner

Sl. No.	Description of work	Chainage			Measurements						Qty	Unit/ Remarks
		From	-	To	No.s	Length	B1	B2	Avg. Breadth	Depth		
13	KSRRB M-100-1 Loading and Unloading of Stone Boulder / Stone aggregate / Sand Kanker / Moorum.KSRRB M100-1 : Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications.											
	Qty. Vide Item No.2	-	-	-	-	-	-	-	-	-	686.87	
										Total Executed Qty	**686.87**	**Cum**
										Qty Ltd. To /Total Payable Qty	**675.39**	**Cum**

02/06/22

Assistant Engineer
Ward 15

02.06.22

Assistant Executive Engineer
Dasarahalli Sub Division, BBMP

Scanned with CamScanner